

RUBROS	CODIGO SNIP	MONTO EJECUTADO AL 31/12/ 2015	PRESUPUESTO APROBADO O MODIFICADO 2016				EJECUCION PRESUPUESTAL 2016				
			ANUAL	MES DE DICIEMBRE	DEL IV TRIM	AL MES DE DICIEMBRE	MES DE DICIEMBRE	DEL IV TRIM	AL MES DE DICIEMBRE	% EJECUCION DEL PERIODO	% AVANCE ANUAL
PROGRAMA DE INVERSIONES		94,716,455	109,879,225	10,733,405	32,155,646	109,879,225	18,732,481	33,259,943	104,635,097	95.23	95.23
PROYECTOS DE INVERSION		75,917,949	92,254,915	8,385,626	25,156,873	92,254,915	15,363,686	28,988,323	91,882,459	99.60	99.60
CENTRALES HIDRAULICAS	153414	0	3,447,872	538,044	1,614,132	3,447,872	284,572	896,875	1,704,556	49.44	49.44
SISTEMAS DE TRANSMISION	208866	2,820,671	4,877,956	719,491	2,158,473	4,877,956	0	14,458	1,318,845	27.04	27.04
RENOVACION REDES DE DISTRIBUCION APURIMAC	NO	20,709,456	14,937,497	418,697	1,256,091	14,937,497	625,100	722,720	14,412,715	96.49	96.49
RENOVACION REDES DE DISTRIBUCION CUSCO	NO	24,174,258	30,282,313	3,361,859	10,085,579	30,282,313	4,699,289	12,144,673	32,419,823	107.06	107.06
RENOVACION REDES DE DISTRIBUCION MADRE DE DIOS	NO	5,400,995	1,613,411	84,365	253,093	1,613,411	1,094,304	2,404,094	3,595,684	222.86	222.86
AMPLIACION REDES DE DISTRIBUCION	296862	2,233,808	9,215,839	513,156	1,539,470	9,215,839	120,447	1,313,740	8,991,118	97.56	97.56
AMPLIACION REDES DE DISTRIBUCION CUSCO	257617	3,014,701	7,215,850	735,285	2,205,851	7,215,850	457,862	1,991,317	6,712,757	93.03	93.03
AMPLIACION REDES DE DISTRIBUCION MADRE DE DIOS	260177	6,239,046	16,244,378	1,180,189	3,540,565	16,244,378	828,475	2,031,147	14,107,126	86.84	86.84
ESTUDIOS APURIMAC	NO	169,490	1,307,797	261,560	784,679	1,307,797	142,687	142,687	142,687	10.91	10.91
ESTUDIOS CUSCO	NO	769,189	1,628,314	276,244	828,728	1,628,314	294,011	338,186	685,356	42.09	42.09
ESTUDIOS MADRE DE DIOS	NO	37,700	482,680	96,536	289,608	482,680	27,500	27,500	27,500	5.70	5.70
OBRAS CIVILES APURIMAC	NO	7,452	136,949	27,389	82,169	136,949	44,138	44,138	44,138	32.23	32.23
OBRAS CIVILES CUSCO	NO	48,252	198,935	39,787	119,361	198,935	100,202	175,345	175,345	88.14	88.14
OBRAS CIVILES MADRE DE DIOS	NO	0	665,124	133,024	399,074	665,124	129,719	226,063	226,063	33.99	33.99
PROYECTOS ESPECIALES	NO	10,292,931	0	0	0	0	6,515,380	6,515,380	7,318,746		
GASTOS DE CAPITAL NO LIGADOS A		18,798,506	17,624,310	2,347,779	6,998,773	17,624,310	3,368,795	4,271,620	12,752,638	72.36	72.36
EQUIPOS DE GENERACION		3,746,898	895,000	179,000	537,000	895,000	0	7,850	7,850	.88	.88
REDES Y EQUIPOS DE SUBESTACION		12,491,990	11,525,091	1,678,199	5,034,593	11,525,091	1,704,108	2,324,483	7,404,532	64.25	64.25
UNIDADES DE TRANSPORTE		850,711	683,729	0	0	683,729	0	0	860,000	125.78	125.78
EQUIPOS DIVERSOS		1,359,659	2,767,229	317,687	953,065	2,767,229	1,227,159	1,497,992	2,831,508	102.32	102.32
MUEBLES Y ENSERES		166,097	25,000	22,280	22,280	25,000	254	4,021	6,741	26.96	26.96
SOFWARE		183,151	1,728,261	150,613	451,835	1,728,261	437,274	437,274	1,642,007	95.01	95.01
INVERSION FINANCIERA		0	0	0	0	0	0	0	0		
OTROS		0	0	0	0	0	0	0	0		
TOTAL GASTOS DE CAPITAL		94,716,455	109,879,225	10,733,405	32,155,646	109,879,225	18,732,481	33,259,943	104,635,097	95.23	95.23